

OPERATIONS MANAGER - STATUS REPORT

April 10th, 2025

Treatment Plants

The treatment plants continue to meet constituent discharge requirements on a routine basis.

Collection System

Crews are continuing with regular operations, daily inspections of District lift stations, issuance of correction notices for repairs on private laterals, and inspections on all repairs. Throughout the month, collection staff inspected waterways and the district effluent outfall line after all rain events. For February the district hydraulically cleaned 6,426 feet of line, and televised 8,187 feet of line. And in March they continued with an additional 13,682 ft. cleaned an additional 3,961 ft. televised.

Regulatory Compliance: District is maintaining a >90% compliance currently through the 2025 calendar year...i.e., < 2 SSO's, RWQCB Plant Discharge Requirements.

Facilities & Infrastructure

There have been no discharge violations due to equipment failure

Talking Points

- Construction continues on the plant upgrades continues as scheduled, The SCE Cutover has been successfully completed on February 25th, the only issue being a transformer for the operator trailer being improperly scoped, temporary power was provided and the replacement was installed on March 10th.
- Start up for the Sump Pumps and the Air blowers for the mixers were completed during the weeks following the Edison Cutover, Huber has also did initial checks in preparations for the screw press start up and testing.
- The Start up and Testing for the stand by generator was scheduled for Thursday March 13th, and was successful, although we have work still to complete on the Automatic transfer switch.
- The state conducted their final inspection of the construction project on Monday April 7th. Along with the Huber team being on site the week of the 7th for screw press start up and testing.